

SecoVac 12-24kV

Checking list for SecoVac Order

Customer :

Project :

Order NO.

Breaker type	SecoVac	Quantity	
Rated voltage	<input type="checkbox"/> 7.2kV <input type="checkbox"/> 12kV <input type="checkbox"/> 24kV		
Rated current	<input type="checkbox"/> 630A <input type="checkbox"/> 1250A <input type="checkbox"/> 1600A <input type="checkbox"/> 2000A <input type="checkbox"/> 2500A <input type="checkbox"/> 3150A <input type="checkbox"/> 4000A		
Rated short-circuit breaking current	<input type="checkbox"/> 20kA <input type="checkbox"/> 25kA <input type="checkbox"/> 31.5kA <input type="checkbox"/> 40kA <input type="checkbox"/> 50kA		
Distance of Pole (P)	<input type="checkbox"/> 150mm <input type="checkbox"/> 210mm <input type="checkbox"/> 275mm		
Motor-operated (M)	<input type="checkbox"/> DC220V <input type="checkbox"/> DC110V <input type="checkbox"/> AC220V <input type="checkbox"/> AC110V <input type="checkbox"/> Other _____		
*Blocking magnet Y1	<input type="checkbox"/> DC220V <input type="checkbox"/> DC110V <input type="checkbox"/> AC220V <input type="checkbox"/> AC110V <input type="checkbox"/> Other _____		
Shunt releases ON、OFF Y2、Y3	<input type="checkbox"/> DC220V <input type="checkbox"/> DC110V <input type="checkbox"/> AC220V <input type="checkbox"/> AC110V <input type="checkbox"/> Other _____		
Over-current releases Y7、Y8、Y9 (optional)	<input type="checkbox"/> Disabled <input type="checkbox"/> Y7/Y9 (AC5A) <input type="checkbox"/> Y7/Y8/Y9 (AC5A)		
Under-voltage release Y4 (optional)	<input type="checkbox"/> Disabled <input type="checkbox"/> DC220V <input type="checkbox"/> DC110V <input type="checkbox"/> AC220V <input type="checkbox"/> AC110V		
Truck blocking Y0 (optional)	<input type="checkbox"/> Disabled <input type="checkbox"/> DC220V <input type="checkbox"/> DC110V <input type="checkbox"/> AC220V <input type="checkbox"/> AC110V <input type="checkbox"/> Other _____		
Anti-pump relay K0	<input type="checkbox"/>		
2 nd Release Y10 (optional)	<input type="checkbox"/>		
Secondary wiring	<input type="checkbox"/> Standard <input type="checkbox"/> Non-standard (Attached drawing .NO. : _____)		
Withdrawable (W type)	Earthing mode: <input type="checkbox"/> earthing with copper bar at the bottom of truck <input type="checkbox"/> earthing with connector on the sides of truck <input type="checkbox"/> Other _____		
Fixed (F type)	Secondary wiring: <input type="checkbox"/> connect with terminal strips on the top of cabinet <input type="checkbox"/> with control wiring plug <input type="checkbox"/> with control wiring plug installed on the top of cabinet <input type="checkbox"/> Other _____		
	Mechanical interlock: <input type="checkbox"/> Disabled <input type="checkbox"/> sticking out 120mm on the left side of principal axis <input type="checkbox"/> with opening release <input type="checkbox"/> Other _____		
Other items	(Please attach concerned drawing or data in case any special requests.) 1. 2. 3.		

* **Blocking magnet Y1:** Standard for withdrawable part; optional for fixed part.

Prepare date

Check date